












VILLAGE IMPROVEMENT SCHEME – PROGRESS REPORT


SRL	LOCATION	INTERNAL PROCESS UPDATE	PROJECT DESCRIPTION	PROGRESS	PICTORIAL	GOVT ASST	CASH CONTRIBUTION	IN KIND
CENTRAL DIVISION								
01	Matailobau, Naitasiri	Scoping conducted and scoping paper developed. Quotations confirmed. Write up submitted to Senior Management for approval. Issuing of LPO's currently ongoing. Kasabias preparing materials for delivery.	- Installation of solar at the Community Hall. - Washroom upgrading works - Dispensary sink waste pipe fitting - Pre-school bathroom works - Community Hall kitchen utensils	Internal purchasing process still ongoing		\$34,643.38	-	Provision of labour and carpenter and also meals. Also standing by to provide accommodation to Solar installation crew if the need arises.
02	Nakavika, Namosi	Scoping conducted and scoping paper developed. Quotations confirmed. Write up submitted to Senior Management for approval. Issuing of LPO's currently ongoing. Delivery of materials currently ongoing by Nausori Paints and RC Manubhai	- Construction of Multipurpose Hall/Evacuation Centres	Profiling and excavation conducted. Laying of rebar ongoing. Delivery of materials also ongoing.		\$180,387.17	\$20,129.05	Labour and provision of carpenter worth \$40,000
03	Dakuni, Rewa	Scoping conducted and scoping paper developed. Quotations confirmed. Write up submitted to Senior Management for approval. Issuing of LPO's currently ongoing.	- Improvements to Multipurpose Hall/Evacuation Centre	Internal purchasing process still ongoing		\$29,695.40	\$409.38	Labour and provision of carpenter worth \$7,000

04	Soliyaga, Rewa	Scoping conducted and scoping paper developed. Quotations confirmed. Write up submitted to Senior Management for approval. Issuing of LPO's conducted.	- Construction of toilet and bathroom for Community Hall	Hardware preparing materials for delivery.		\$22,576.67	-	Provision of labour and carpenter
05	Vuci, Tailevu	Scoping conducted and scoping paper developed. Quotations confirmed. Write up submitted to Senior Management for approval. Issuing of LPO's conducted. Delivery of materials currently ongoing.	- Completion of Multipurpose Hall/Evacuation Centre	- Works currently in progress by RFMF Engineers		\$320,741.91	\$110,834.49 ¼ contribution utilized to purchase materials as project is ongoing. Receipts cited.	-
06	Nacokaika, Naitasiri	Scoping conducted and scoping paper developed. Quotations confirmed. Write up submitted to Senior Management for approval. Issuing of LPO's conducted. Delivery of materials conducted.	- Construction of village footpath/driveway	Work to commence next week due to bad weather. Village will have to await the waters of the Rewa to recede before extraction of gravel and sand.		\$10,000.00	-	Labour, gravel and sand
07	Namuamua, Naitasiri	Scoping conducted and scoping paper developed. Quotations confirmed. Write up submitted to Senior Management for approval. Issuing of LPO's conducted. Hardware	- Construction of footpath	Hardware preparing materials for delivery.		\$4,779.69	-	Provision of labour, sand and gravel

08	Waikalou, Naitasiri	preparing materials for delivery. Scoping conducted and scoping paper developed. Quotations confirmed. Write up submitted to Senior Management for approval. Issuing of LPO's conducted. Brushcutters purchased	- Purchase of 4 x brushcutters	- Brushcutters already purchased and is with TAB HQ. Yet to deliver to village.		\$3,750.00	\$1,250.00	-
09	Nawaisomo, Rewa	Scoping conducted and scoping paper developed. Quotations confirmed. Write up submitted to Senior Management for approval. Issuing of LPO's conducted. Solar Lights installed at village	- Installation of 45 solar street lights.	- Project complete. Final inspection yet to be done and official handover.		\$11,153.03	\$3,717.67	-
10	Taulevu, Naitasiri	Scoping conducted, quotation confirmed. Submission write up currently underway.	- Construction of village footpath/driveway	- Write up ongoing				
11	Lutu Wainimala, Naitasiri	Scoping conducted and scoping paper developed. Quotations confirmed. Write up submitted to Senior Management for approval. Issuing of LPO's conducted. Hardware preparing materials for delivery.	- Construction of toilet block for Community Hall	Hardware preparing materials for delivery.		\$23,570.61	-	Provision of labour, gravel and sand
12	Navolau, Naitasiri	Scoping conducted and scoping paper developed. Quotations confirmed	- Construction of 15 toilets	Hardware preparing		\$30,000.00 (\$27,846.00)	-	Provision of timber and labour

			Write up submitted to Senior Management for approval. Issuing of LPO's conducted. Hardware preparing materials for delivery.		materials for delivery.					
13	Wainimakutu, Namosi		Scoping conducted and scoping paper developed. Quotations confirmed Write up submitted to Senior Management for approval. Issuing of LPO's conducted. Materials delivered.	Construction of restroom for Community Hall	In progress		\$13,369.73	-	Provision of labour and carpenter	
14	Namaqumaqua, Serua		Scoping conducted and scoping paper developed. Quotations confirmed Write up submitted to Senior Management for approval. Issuing of LPO's conducted. Materials delivered.	Construction of village footpath	Material delivered. Work to commence next week.		\$46,855.84	-	Provision of labour and carpenter	
15	Kiuva, Tailivu		Scoping conducted and scoping paper developed. Quotations confirmed Write up submitted to Senior Management for approval. Issuing of LPO's conducted to hardware.	Construction of village footpath	LPO issued to hardware		\$9,491.00	\$3,000.00	Provision of labour	
WESTERN DIVISION										
16	Sawanivo, Ra		Scoping conducted and scoping paper developed. Quotations confirmed Write up submitted to Senior Management for approval. Issuing of LPO's conducted. Materials delivered.	Construction of 17 toilets	Construction of 1 st toilet. Septic tanks being installed for others.		\$21,397.05	-	Provision of carpenter, labourers, gravel and timber	
17	Nativi, Ra		Scoping conducted and scoping paper developed. Quotations confirmed	Installation of drainage	Part of materials		\$11,754.00	-	Part of supply of gravel.	

		Write up submitted to Senior Management for approval. Issuing of LPO's conducted. Materials delivered.			delivered on 16/05/24				Provision of labourers.
18	Yavulo, Nadroga Navosa	Scoping conducted and scoping paper developed. Quotations confirmed. Write up submitted to Senior Management for approval. Issuing of LPO's conducted.	Renovation of Community Hall ablution block and construction of public toilets		Materials to be delivered on the week of 20/05/24		\$30,000.00 (\$17,272.45)	\$7,500.00	-
EASTERN DIVISION									
19	Nasesara, Lomaiviti	Scoping conducted and scoping paper developed. Quotations confirmed. Write up submitted to Senior Management for approval. Issuing of LPO's conducted. Materials delivered.	Renovation of Community Hall and construction of footpath.		In progress		\$11,399.07 (\$10,189.70)	\$3,799.00	Provision of labour
20	Navuti, Lomaiviti	Scoping conducted and scoping paper developed. Quotations confirmed. Write up submitted to Senior Management for approval. Issuing of LPO's conducted. Materials are currently being delivered.	Construction of seawall		RC Manubhai to deliver crushed stone on the week of 20/05/24.		\$49,998.00	-	Part of seawall that has already been built by the villagers
21	Muaninuku, Kadavu	Scoping conducted and scoping paper developed. Quotations confirmed. Write up submitted to Senior Management for approval. Issuing of LPO's conducted. Materials to be shipped on 03/06/24 and 1 st week of July	Construction of Multipurpose Hall/Evacuation Centre		Shipping schedule for delivery of materials on 03/06/24 and 1 st week of July		\$118,691.60	\$39,563.88	-

22	Soso, Kadavu	Scoping conducted and scoping paper developed. Quotations currently being confirmed.	Construction of Multipurpose Hall/Evacuation Centre	TBC		\$215,913.25	\$15,986.04	Materials already bought for construction worth \$55,985.04	
23	Levuka, Kadavu	Scoping conducted and scoping paper developed. Quotations confirmed. Write up submitted to Senior Management for approval. Issuing of LPO's conducted. Materials to be shipped on 24/05/24	Construction of footpath	Shipping schedule for delivery of materials on 24/05/24		\$142,095.00 (\$76,276.64)	-	In kind materials of soil, sand, boxing timber and meals.	
NORTHERN DIVISION									
24	Nakorotiki, Bua	Scoping conducted and scoping paper developed. Quotations confirmed. Write up submitted to Senior Management for approval. Issuing of LPO's conducted. Materials delivered.	Completion of Community Hall	In progress		\$37,945.20	\$7,000.00	Carpenter, labour and timber materials	
25	Vuya, Bua	Scoping conducted and scoping paper developed. Quotations confirmed. Write up submitted to Senior Management for approval. Issuing of LPO's conducted. Materials delivered.	- Construction of footpath - Construction of 46 toilets	In progress		\$90,972.60 (\$90,948.48)	-	Provision of carpenter, labourers and meals	
26	Vivili, Cakaudrove	Scoping conducted and scoping paper developed. Quotations confirmed. Write up submitted to Senior Management for approval. Issuing of LPO's conducted	- Construction of footpath	Delivery on 21/05/24		\$15,611.82 (12,685.10)	-	Provision of labour, gravel and sand	
27	Yaroi, Cakaudrove	Scoping conducted and scoping paper developed. Quotations confirmed. Write up submitted to	- Construction of 25 toilets	In progress		\$123,637.25	-	Provision of sand, gravel and labour	

28	Cawaro, Macuata	Senior Management for approval. Issuing of LPO's conducted. Materials delivered. Scoping conducted and scoping paper developed. Quotations confirmed Write up submitted to Senior Management for approval. Issuing of LPO's conducted. Materials delivered.	- Construction of footpath	Completion of delivery of materials to be done on 21/05/24	\$22,037.00	-	Provision of gravel, sand and labour
----	--------------------	--	----------------------------	--	-------------	---	--------------------------------------